



**WPI Segment No. 440749-1** 

## **Project Schedule**

Re-evaluation Start	May 20
Data Collection Start	Summer
Engineering & Environmental Analysis Start	May 20
Alternatives Public Workshop	Nove
Design Activities Start	Summer
Public Hearing	Jur
PD&E Study Approval	F

## **US 41/SR 45 at CSX Grade Separation PD&E Study Design Change Reevaluation**

- 018 Ongoing
- 2018 Ongoing
- 018 Ongoing
- ember 2019
- 2020 Ongoing
- ne 1, 2023
- Fall 2023

## **FDOT Adopted 5-Year** Work Program (FY 2022/23 - 2026/27)

Design

**Right of Way Acquisition** 

Construction

Hillsborough County, Florida

## **Project Funding**

	Underway
on	FY 2022/23 - 2024/25
	Not Currently Funded